

# NALFA

# NALFA

INSTALLER'S CHECKLIST: MAINTAINING CUSTOMER WARRANTY		INSTALLER'S CHECKLIST: LAMINATE FLOOR INSTALLATION	
<b>What Warranties apply to this Laminate Flooring:</b>	✓	<b>These initial checks made upon arrival at customer's residence:</b>	✓
Structural	<input type="checkbox"/>	Room measured to verify square footage	<input type="checkbox"/>
X-Years Residential Wear	<input type="checkbox"/>	Correct flooring, underlayment and quantity	<input type="checkbox"/>
X-Years Residential Stain	<input type="checkbox"/>	Correct mouldings and quantity	<input type="checkbox"/>
X-Years Residential Fade	<input type="checkbox"/>	Proper cleaning products ordered and delivered	<input type="checkbox"/>
X-Years Residential Water	<input type="checkbox"/>	Flooring acclimatized minimum 48 hours	<input type="checkbox"/>
X-Years Limited Commercial	<input type="checkbox"/>		
<b>I have checked for the following to ensure the warranty is valid:</b>	✓	<b>These room checks made prior to beginning floor installation:</b>	✓
Floor tolerance per Manufacturers' requirement	<input type="checkbox"/>	Subfloor moisture content checked and as per Manufacturer's recommendation	<input type="checkbox"/>
Subfloor dry and sound	<input type="checkbox"/>	Room humidity checked and OK (35% to 65%)	<input type="checkbox"/>
Proper relative humidity in home	<input type="checkbox"/>	Room temperature checked and OK (60°F to 85°F)	<input type="checkbox"/>
Flooring acclimatized prior to installation	<input type="checkbox"/>	Floor flatness checked as per Manufacturer's tolerances	<input type="checkbox"/>
Proper underlayment selection and installation	<input type="checkbox"/>	Subfloor dry, sound, flat	<input type="checkbox"/>
Expansion gap around all perimeter walls	<input type="checkbox"/>	All imperfections repaired	<input type="checkbox"/>
Visual Defects – boards with surface imperfections removed before installation	<input type="checkbox"/>	Number of necessary transitions determined	<input type="checkbox"/>
Planks inspected for damage to joint prior to installation	<input type="checkbox"/>		
Planks shuffled for maximum visual appeal	<input type="checkbox"/>	<b>The following preparation has been done before starting floor installation:</b>	✓
Joint free of dirt, dust, foreign objects	<input type="checkbox"/>	Tool kit checked to confirm all necessary tools, and in proper working order for installation	<input type="checkbox"/>
Gaps filled with silicone in all bathroom applications	<input type="checkbox"/>	Installation Kit components checked	<input type="checkbox"/>
Transition mouldings as recommended by Manufacturer, including all doorways	<input type="checkbox"/>	All existing room mouldings removed from walls	<input type="checkbox"/>
Floor properly cleaned with recommended Maintenance Products and protected while on site	<input type="checkbox"/>	Nails removed from existing room mouldings	<input type="checkbox"/>
Warranty information left with customer	<input type="checkbox"/>	Doors checked for clearance	<input type="checkbox"/>
		Doorframes and all irregular surfaces undercut	<input type="checkbox"/>
		Floor swept to remove dust, dirt, foreign objects	<input type="checkbox"/>